

**DRAFT  
VERDE VALLEY  
TRANSPORTATION PLANNING ORGANIZATION (VVTPO)  
September 22, 2010 Meeting Minutes  
Yavapai County Cottonwood Annex-Verde Room**

**ATTENDING:** Curt Bohall and Steve Burroughs, Town of Clarkdale; John Dalby, ADOT, Flagstaff District; Mike Willett, Supervisor Chip Davis, Dan Cherry, Verl Cook & DeShannan Young, Yavapai County; Don Cassano, ADOT, John Gillam, Big Park Regional Coordinating Council, Carol Mackler, Cornville Community Association. Janet Aniol, Beaver Creek Regional Council, Ron Long and Jackie Baker, Town of Camp Verde and Greg Gentsch, ADOT Prescott District

**1. CALL TO ORDER - INTRODUCTIONS:**

- Chairman Curt Bohall called the meeting to order at 8:00 a.m. Pledge of Allegiance followed.

**2. APPROVAL OF MINUTES:**

- Motion made and seconded to approve the minutes for May 26, 2010.

**3. PRESENTATIONS: None**

**5. YAVAPAI COUNTY REPORT:** Mike Willett and Dan Cherry reported.

- **CATS Update** – Reduced funding this fiscal year. Will continue to look for sources of funding. NAIPTA did receive an ARRA grant for \$80,000.
- **Budget** – Budget has been reduced by \$3M with a \$1.2M reduction to HURF.
- **Cohnville Trail** – Unpaved project. County will help Forest Service with NEPA document. Park – n – ride will be part of project.
- **Cornville Rd. Mill & Fill Project** – Will go from Tissaw to Aspaas. Advertise construction in January February.
- **Cornville Rd. – Kimberly’s Way to I-17.** No funding at this time. Need R.O.W. Will look into for a future project.
- **Beaverhead Flat Rd. – 2” overlay project** using ARAC gap graded mix. Expect to begin project in May or June. Will look at something besides the grooves in the road to catch peoples attention.
- **Guardrail Project** – Starting soon.
- **Chip Seal Project** – Will start in the spring.
- **Quail Run Rd.** – Completed a speed study. Looking into traffic calming devices.
- **S. Aspaas** – Completed a chip seal only project.
- **Cornville Multi-use Path** –30% Design plans to ADOT. 60% plans should be completed later this fall. Project is moving forward.
- **Cornville Rd. Overlay Project** – Using ARRA funding. Will be ARAC gap graded mix. 11/2” overlay from Mountain View to Kimberly’s Way. Project complete.
- **Salt Mine Rd.** – Will be doing an overlay project on 2 miles.

**6. CITIES, TOWNS AND ORGANIZATIONS REPORTS:**

➤ **Camp Verde:** Ron Long reported.

- **Finnie Flat Sidewalk Project** – 30% plans complete. Working on R.O.W. purchase. Will pair up with ADOT for bid. Anticipate going to bid in March or April.
- **Holloman St.** – CDBG funds. Will add sidewalk on the Northside of street. 100% plans ready to start.

➤ **Clarkdale:** Steve Burroughs reported.

- **Safe Routes to School (SRTS)** - Working on Scoping document. Will include sidewalk, curb & gutter and bike lanes
- **89A Sidewalk Project “Projects of Opportunity, ADOT Funded”** – Approved in April for \$1.3M. Goes from Black Hills Dr to Cement Plant Rd with some money going to round-about landscaping. Funds will be obligated by September 1
- **Clarkdale Parkway improvements**– Working on Scoping document

- **Park n Ride** – We will be working with CAT and NAIPTA to install a Park-n-ride lot located on Broadway between Bent River Road and Geary Heights Rd. 30 day anticipation completion.
  - **Centerville Rd.** – Reviewing design document. Anticipate start of next spring.
- **Cottonwood:** No Report
  - **Sedona:** No Report
  - **Beaver Creek:** Janet Aniol reported
    - **Adult Center Sidewalk** – Completed. ADA compliant.
    - **Montezuma Ave. Path** – Trails group working on
    - **Scenic Historic Designation** – Project has been dropped for time being.
    - **Verde Valley Multimodal Project** – Listed Beaver Creek Rd. and 2<sup>nd</sup> access as important. Community would like to know where those projects are?
    - **5310 Van Application** – Will have delivery of the van this fall. Working with Kent Ellsworth with the Verde Valley Caregivers.
  - **Cornville:** No Report.
  - **Big Park:** John Gilliam reported.
    - **SR 179** – Redoing the curbs around the round-a-bouts
    - **RRMID** – Weeds have been a real problem. October 20 Vicente's contract was extended to include traditional means of control.
    - **Signage** – ADOT will be adding signage that identifies the cross streets as you approach the round-a-bouts.
  - **Bridgeport:** No Report.
  - **Verde Villages:** No Report
7. **ADOT:** John Dalby, Flagstaff District, Greg Gentsch, Prescott District reported
- **I17, McGuireville Rest Area to County Line SB** – Paving should be completed this week. Final pavement markings and incidentals (rumble strip, delineators) to finish
  - **I17 Climbing Lane from Camp Verde to top of Copper Canyon** – Looking for funding sources.
  - **McGuireville TI** – Fully open. Will redo striping on Northbound ramp. Cement barriers are permanent.
  - **SR179 Project 2** – Raising water valves. Remaining: Final striping; lighting burn-in; landscaping establishment period
  - **89A Lighting Project** – No change; at 60% plans. Route transfer negotiations in progress.
  - **SR89A West Sedona Pavement Pres** – No change; at 60% plans
  - **Airport Rd Intersection Improvements** – Signal foundations and conduits installed; poles scheduled for delivery this week. Pull box and controller cabinet installations to start this week. Turn bay C & G complete; AB and sidewalk to start this week.
  - **I17DCR** – No significant change/activity. Draft EA submitted to FHWA last month; awaiting response
  - **McGuireville Rest Area** – Opening this weekend.
  - **Cordes** – Start up in 1 to 2 months. Adding T intersection. Will be 18 month project.
  - **Payson** – projects out to bid
  - **Mingus Overlay** – project finished. Still working on retaining wall

8. **NACOG:** No Report

9. **ADJOURNMENT/NEXT MEETING:**

- Meeting adjourned at 8:50 a.m. The next meeting is scheduled for November 24, 2010 from 8:00 to 9:30 a.m., at the Yavapai County Annex, 10 South Sixth Street, Cottonwood, AZ. .